



Amrit Stations
Northern Railway

Station Upgradation Overview

- Total stations in **Amrit Stations** : 144 Nos.
(RB letter No. 2022/GS/Stn.Dev.-I/08/70 Dated 31-01-2023)
- Stations under Major upgradation : 16 Nos.
(including Ayodhya)
- Stations under Feasibility study : 21 Nos
- Other stations under the scheme : 107 Nos.

Station Upgradation/Feasibility Study Status Over Northern Railway

S.N.	Stations	Construction Organisation	GSU	RLDA
1	EPC Contracts (16 Stations)	<ul style="list-style-type: none">•Ghaziabad•Faridabad•Jalandhar Cantt.•Jammu Tawi•Kashi•Ludhiana•Shri Mata Vaisho Devi Katra•Meerut City•Ayodhya (Phase-II) (9 no.)	—	<ul style="list-style-type: none">•Delhi Cantt.•Bijwasan•Chandigarh•Delhi Safdarjung•Lucknow(Charbagh)•New Delhi•Gurgaon (7no.)
2	Techno Economic Feasibility study (21 Stations)	<ul style="list-style-type: none">•Varanasi Cantt. (1 no.)	<ul style="list-style-type: none">•Beas•Bhatinda Jn.•Dehradun•Haridwar•Kurukshetra•Palampur•Bareilly•Jalandhar City•Karnal•Moradabad•Pathankot Cantt (11 no.)	<ul style="list-style-type: none">•Adarshnagar Delhi•Ambala Cantt.•Amritsar•Anand Vihar•Delhi Jn.•Delhi Sarai Rohilla•Delhi Shahadra•Hazrat Nizamuddin•Panipat (9 no.)
3	MITES (1 Station)	Ayodhya (Phase –I)		

Other stations under Amrit Stations Scheme

Division	Stations
Ambala (16)	Abohar, Ambala City, Amb Andura, Anandpur Sahib, Dhuri, Kalka, Malerkotla, Nangal Dam, Patiala, Rup Nagar, Sangrur, SASN Mohali, Shimla, Sirhind , Saharanpur ,Yamunanagar Jagadhari.
Delhi (17)	Bahadurgarh, Ballabhgarh, FaridabadNT,Gohana,Jind,Mansa,ModiNagar,Muzaffarnagar,Narela,Narwana,Palwal, Pataudi Road, Rohtak, Sabzi Mandi, Shamli, Sonipat, Tilak Bridge
Moradabad (19)	Amroha, Aonla, Balamau, Bijnor, Bulandsahar, Chandausi, Dhampur, Gajraula, Garhmukteshwar, Hapur, Hardoi, Harrawala, Kotdwar, Nagina, Najibabad, Rampur, Roorkee, Seohara, Shahjahanpur
Lucknow (40)	AkbarpurJn, Amethi, Babatpur, Bachhrawan, Badshahpur, Barabanki Jn, Bhadohi, Bharatkund, Chilbila, Darshan Nagar, Gauriganj, Haidergarh, Janghai Jn, Jaunpur City, Jaunpur Jn, Kanpur Bridge Left bank, Kunda Harnamganj, Lalganj, Lambhua, Lohta, Malhaur Jn, Manaknagar Jn, Mariahu, Mohanlalganj, Nihalgarh, Phaphamau Jn, Phulpur, Pratapgarh Jn, Prayag Jn, Raebareli Jn, Shahganj Jn, Shivpur, Sri Krishna Nagar, Sultanpur Jn, Takia, Unchahar, Unnao Jn, Utraitia Jn, Vyasnagar, Zafarabad
Firozpur (15)	Bajnath Paprola, Budgam, Dhandari Kalan, Fazilka, Firozpur Cantt, Gurdaspur, Hoshiarpur, Kapurthala, Kotkapura, Moga, Muktsar, Pathankot City, Phagwara, Phillaur,Udhampur

Work progress at Amrit stations

S.No.	Division	Station	Other than FOB		12m FOB		
			Sanctioned Cost (Cr.)	Physical Progress (%)	12m FOB Proposed	Sanctioned Cost (Cr.)	Physical Progress (%)
1	Delhi (17 nos)	Bahadurgarh	13.81	52	Yes	11.22	0
2		Ballabhgarh	25.95	24	Yes	23.00	20
3		Faridabad NT	21.88	44	No	-	-
4		Gohana	8.00	46	Yes	11.50	35
5		Mansa	14.31	60	Yes	6.50	55
6		Jind	15.89	65	Yes	5.02	55
7		Modi Nagar	13.75	45	Yes	12.00	48
8		Muzaffarnagar	8.87	25	Yes	10.66	5
9		Narela	13.45	27	Yes	12.00	29
10		Narwana	15.31	55	Yes	6.20	55
11		Palwal	22.80	45	Yes	22.59	20
12		Pataudi Road	13.89	75	Yes	8.50	0
13		Rohtak	16.88	55	Yes	15.65	55
14		Sabzi Mandi	14.63	16	Yes	12.00	29
15		Shamli	12.95	65	Yes	12.00	55
16		Sonipat	16.45	45	Yes	12.00	29
17		Tilak Bridge	13.11	20	Yes	12.00	0

Work progress at Amrit stations

S.No.	Division	Station	Other than FOB		12m FOB		
			Sanctioned Cost (Cr.)	Physical Progress (%)	12m FOB Proposed	Sanctioned Cost (Cr.)	Physical Progress (%)
1	FZR (15 Nos.)	Bajinath Paprola	8.12	60	No	-	-
2		Budgam	15.26	95	Yes	7.71	40
3		Dhandari Kalan	14.47	95	Yes	6.66	20
4		Fazilka	12.23	94	Yes	7.24	0
5		Firozpur Cantt	14.01	75	Yes	11.57	0
6		Gurdaspur	9.22	60	Yes	7.25	0
7		Hoshiarpur	17.52	55	Yes	8.03	0
8		Kapurthala	12.86	85	Yes	13.71	0
9		Kotkapura	11.16	94	Yes	12.54	55
10		Moga	10.30	80	Yes	6.07	0
11		Muktsar	14.00	80	Yes	7.24	57
12		Pathankot	10.98	87	Yes	9.62	5
13		Phagwara	16.04	96	Yes	13.64	0
14		Phillaur	11.82	95	Yes	12.53	0
15		Udhampur	11.00	85	Yes	7.03	30

Work progress at Amrit stations

S.No.	Division	Station	Other than FOB		12m FOB		
			Sanctioned Cost (Cr.)	Physical Progress (%)	12m FOB Proposed	Sanctioned Cost (Cr.)	Physical Progress (%)
1	Ambala (16 Nos)	Abohar	11.1	100	Yes	11.61	45
2		Amb Andura	13.08	95	Yes	10.76	62
3		Ambala City	12.19	100	Yes	11.15	40
4		Anandpur Sahib	10.33	96	Yes	11.87	65
5		Dhuri	11.21	100	Yes	25.35	15
6		Kalka	15.22	100	Yes	16.2	50
7		Malerkotla	7.87	85	Yes	13.93	45
8		Nangal Dam	10.11	79	Yes	11.47	45
9		Patiala	10.49	94	Yes	36.35	35
10		Rup Nagar	9.71	58	Yes	12.97	28
11		Saharanpur	14.84	100	No	-	-
12		Sangrur	10.25	100	Yes	13.93	42
13		SASN Mohali	9.52	96	Yes	12.65	65
14		Shimla		-	No	-	-
15		Sirhind	11.92	94	Yes	16.75	41
16		Yamunanagar Jagadhari	10.45	100	Yes	11.31	21

Work progress at Amrit stations

S.No.	Division	Station	Other than FOB		12m FOB		
			Sanctioned Cost (Cr.)	Physical Progress (%)	12m FOB Proposed	Sanctioned Cost (Cr.)	Physical Progress (%)
1	Moradabad (19 Nos.)	Amroha	10.70	45	Yes	10.15	5
2		Aonla	5.55	0	No	-	-
3		Balamau	3.75	20	No	-	-
4		Bijnor	12.13	95	No	-	-
5		Bulandshahar	14.45	40	No	-	-
6		Chandausi	9.70	48	Yes	10.05	30
7		Dhampur	10.12	60	No	-	-
8		Gajraula	10.55	40	Yes	8.1	0
9		Garhmukteshwar	16.35	55	No	-	-
10		Hapur	11.50	60	Yes	13.05	40
11		Hardoi	13.20	50	Yes	16.8	70
12		Harrawala	9.75	45	Yes	20.95	0
		Kotdwar	7.55	50	No	-	-
13		Nagina	11.05	55	Yes	10.1	70
14		Najibabad	14.20	45	Yes	16.45	50
15		Rampur	10.20	55	Yes	13.05	20
16		Roorkee	12.70	45	Yes	16.45	15
17		Seohara	10.55	55	Yes	10.1	15
18							
19	Shahjahanpur	8.20	60	Yes	8.95	40	

Work progress at Amrit stations

S.No.	Division	Station	Other than FOB		12m FOB		
			Sanctioned Cost (Cr.)	Physical Progress (%)	12m FOB Proposed	Sanctioned Cost (Cr.)	Physical Progress (%)
1	LKO (40 nos.)	Akbarpur Jn	7.52	36	Yes	8.50	0
2		Amethi	12.86	16	Yes	8.50	15
3		Babatpur Jn	10.22	21	No	-	-
4		Bachhrawan	6.74	38	No	-	-
5		Badshahpur	8.94	16	No	-	-
6		Barabanki Jn	20.92	17	Yes	12.50	0
7		Bhadohi	12.26	38	Yes	8.50	50
8		Bharatkhund	17.04	11	No	-	-
9		Chilbila	12.39	06	No	-	-
10		Darshan Nagar	13.36	15	Yes	8.50	0
11		Gauriganj	11.42	17	No	-	-
12		Haidergarh	13.56	07	Yes	8.50	0
13		Janghai Jn	8.49	13	Yes	12.50	0
14		Jaunpur city	15.84	07	Yes	8.50	0
15		Jaunpur Jn.	18.66	39	Yes	20.00	14
16		Kanpur Bridge Left bank	22.21	10	Yes	8.50	0
17		Kunda Harnamganj	10.59	02	No	-	-
18		Lalganj	10.65	02	No	-	-
19		Lambhua	11.89	07	No	-	-
20		Lohta	14.20	25	No	-	-

Work progress at Amrit stations

S.No.	Division	Station	Other than FOB		12m FOB		
			Sanctioned Cost (Cr.)	Physical Progress (%)	12m FOB Proposed	Sanctioned Cost (Cr.)	Physical Progress (%)
21	LKO (40 nos.)	Malhaur Jn	12.73	01	Yes	30.00	0
22		Manaknagar Jn	16.52	04	No	-	-
23		Mariahu	11.74	11	No	-	-
24		Mohanlalganj	7.24	03	No	-	-
25		Nihalgarh	12.64	07	No	-	-
26		Phaphamau Jn	15.87	70	Yes	12.50	70
27		Phulpur	7.46	36	Yes	13.88	0
28		Pratapgarh Jn	20.08	18	Yes	12.50	10
29		Prayag Jn	26.06	60	Yes	12.50	70
30		Rae Bareli Jn	21.94	27	Yes	12.50	13
31		Shahganj Jn	7.77	38	Yes	12.50	0
32		Shivpur	11.50	20	No	-	-
33		Sri Krishna Nagar	17.93	07	Yes	8.50	0
34		Sultanpur Jn	21.85	21	Yes	15.00	10
35		Takia	10.59	02	No	-	-
36		Unchahar	10.66	14	Yes	8.50	0
37		Unnao	17.28	08	Yes	12.50	0
38		Utraitia Jn	23.52	20	Yes	12.50	14
39		Vyasnagar	9.99	16	No	-	-
40		Zafarabad	9.39	21	No	-	-

<u>Status of stations under Execution (9 stations) Through EPC contract by Construction</u>									
Name of Station	Faridabad	Ludhiana	Jallandhar Cantt.	Ghaziabad	Jammu Tawi	Kashi	Merrut City	Ayodhya Dham	SVDK
Date of Entrustment to Railway	Nov 2021		Dec 2021	Oct. 2021	Nov. 2021	Sep. 2022	Aug 2022	Oct. 2023	March 2023
In Principle Approval of Master Plan	May 2022					-	Sept 2024	-	-
Agreement signing Date	02.11.22	02.02.23	07.10.22	04.03.23	25.10.22	16.08.23	-	-	-
Cost as per LOA (Crore)	240.09	472	96	364	215.71	304.61	-	-	-
Physical progress (%)	27	38	85	13	29	0.2	Estimate under review	-	Detail estimate under preparation

<u>Status of stations under Execution (7 stations) Through EPC contract by RLDA</u>							
Name of Station	Delhi Cantt.	Chandigarh	Lucknow	Delhi Safdarjung	Bijwasan	New Delhi	Gurgaon
Date of Entrustment to Railway	Oct. 2021	Nov. 2021	Oct. 2021	2017	Oct. 2021	Nov. 2018	Nov. 2018
In Principle Approval of Master Plan	Dec 2021	July 2022	Dec 2021	Dec 2019	Mar 2015	Dec 2021	Jan 2024
Agreement signing Date	31.08.2024	11.01.23	11.10.22	24.09.21	25.04.23	Tender invited on 20.09.24, opening on 19.11.24.	19.07.24
Cost as per LOA (Crore)	346.89	436	494	380	370	4744	295.28
Physical progress (%)	1	73	29.5	37.5	62	-	0