

**Status of Important Projects of Northern Railway/Construction,
Kashmere Gate, Delhi (as on 31-07-2026)**

SN	Name of Projects	Cost (in cr.)	SBA (2026-27) (in cr.)	Present status
New Lines				
1	Nangal Dam - Talwara (83.74 km) New Bg Line & Taking Over Siding Mukerian - Talwara (29.16 km)	2017.96	800	- Nangal Dam to Daulatpur Chowk (60.2 Km) has been commissioned. - Daulatpur-Chowk - Katroli Punjab Commissioned in Mar'26 - Patial-Mukerian : TDC- Mar'27 - Hajipur-Patial: TDC- Mar'27
2	Rewari-Rohtak (81.26 km) Including New Material Modification For Shifting Of Rohtak - Gohana - Panipat Through Bye Pass Line	1000.91	0.20	Work completed and commissioned.
3	Jind-Sonepat (88.90 km)	900.81	0.01	Work completed and commissioned.
4	Deoband – Roorkee (27.45 km)	1053	430	- Work completed and commissioned in Apr'25. - Section handed over to Open Line on 01.08.2025.
5	Chandigarh-Baddi (33.23 km)	1540.13	60.93	- Work is in progress for Earthwork, station buildings, minor bridges, major bridges, subways, ROB, Staff quarters, viaducts, etc. - TDC: Dec'27
6	Qadian – Beas (39.68 km)	215.00	100	Project defrozen by RB on 01.12.2025. Revised Estimate being submitted to Railway Board.
7	Rohtak - Meham - Hansi (68.8 km)	889.28	5	Work completed and commissioned.
8	Unchahar - Amethi (66.17 km)	440.00	60	- As per Rly. BD. letter no. 2018/W-2/NR/NL/23 Dt. 02.09.2019, Project has been put on hold. - As per railway board letter dated 29.11.2021. DPR sent to Rly Bd on 20.04.2023.

9	Delhi-Sohna-Nuh-Firozpur Jhirka-Alwar (104 km)	1239.10	0.00	Kept in abeyance.
10	Yamuna Nagar-Chandigarh Via Sadhaura, Narayangarh (91 km)	901.00	0.00	Vide Railway Board letter No. 2010/W-2/NR/SY/31 dated 18.02.2020, this project has been identified by HRIDCL for study and further action will be taken based on viability of the project in due course of time. In view of this position, there is no need to sanction FLS for this project presently.
11	Faizabad - Lalganj Via Akbarganj, Maharajganj And Rae Bareli (116 km)	664.00	0.00	Survey of project being done to work out full cost of the project from Raebareli to Ayodhya (Faizabad) via Akbarganj and via Jagdishpur (Nihalgarh) as instructed by Railway Board vide letter no. 2018/W-2/NR/NL/23 dated 28.08.2019. Accordingly, this survey work is being done by DyCE/C/S&C/TKJ to fix the alignment of the project.
12	Hisar-Sirsa via Agroha and Fatehabad (93 km)	400.10	0.00	Work has been sanctioned in pink book with (# mark) remarks that no expenditure has to be incurred till the mandatory approvals are taken. (Work is presently frozen).
13	Firozpur-Patti (25 km)	299.74	100	- Project sanctioned by Railway Board at a cost of Rs. 764.19 cr. vide Rly Bd. letter dated 27.10.2025 including land cost to be borne by Railway. - Railway has deposited Rs.195 cr on account of land cost for the project to Govt of Punjab in Dec'25 - Tenders will be invited after acquisition of land.
14	Meerut-Panipat (104 km)	2200.00	0.00	- Revised DPR was prepared with Cost - Rs. 3643 cr. as per IRPSM - Work has been sanctioned in pink book (2025-26) with (# mark) remarks that no expenditure.
15	Rajpura-Mohali (8.11 km)	203.00	100	Work in the planning stage.

16	Una-Hamirpur (50 km)	2850.00	0.00	Work has been sanctioned in pink book (2025-26) with (# mark) remarks that no expenditure.
17	Hardoi-Gursahaiganj via Sandi (59.30 km) (Umbrella Work Pb#22/2019-20/NR)	1340	0.00	Work has been sanctioned in pink book (2025-26) with (# mark) remarks that no expenditure..
18	Rajpura bypass line for DFCCIL from New Shambhu station to Kauli station (13.46 Km).	412	-	New work sanctioned on 25-26. Work in progress.
19	Muazzampur Narain bye-pass (3.10 Km). (Item#33/NR/2025-26)	92.8		New work sanctioned on 26-27. Work in progress.
Doubling				
1	Jalandhar - Pathankot - Jammu Tawi Section (211.26 km)	867.10	2	Work completed and commissioned in 2021-22.
2	Dayabasti - Grade Separator	263.00	386	Out of total 3 Km length of double line Grade Separator, Civil work including earthwork, (600 mtr. Viaduct and 400 mtr. Embankment) work done in the central portion is approx. 2km. - Work can be taken up after removal of encroachments.
3	Utraitia-Zafrabad-Doubling Of Balance 148 Km Section With Mm For Rae Bareilly - Akbarganj (46.9 km) And Sultanpur-Amethi (29.22 km) – With New Mm Of Sultanpur-Kadipur (38.7 km) New Lines.	1315.53	1	Utratia-Zafrabad doubling (148 kms) commissioned in Feb 2018. MM of SLN-AME and SLN-Kadipur put on hold vide RB letter no.2016/W-2/NR/DL/3 vol-1 dt. 28.08.2019 and for MM of RBL-AKJ survey of alternative routes being done.
4	Tughlakabad (Joint Cabin) - Palwal – 4th Line (33.5 kms)	361.62	0.00	Work completed and commissioned.
5	Jakhal-Mansa-Doubling On Spr Section (45.2 km)	163.32	0.00	- Work completed and commissioned. - Recommended for deletion from IRPSM on 12.01.2023. Deletion from IRPSM is still pending.

6	Phaphamau-Allahabad (12.9 km) With New Material Modification For Bye Pass Line Between Northern Railway And North Eastern Railway Track	265.45	0.50	Work completed and commissioned.
7	Mansa - Bhatinda (53 km) (Phase-I), Incl. New Mm For Rama Mandi (Raman) – Maur Mandi (Maur) Via Talwandi Saboo (29.11 km) – New Line	403.93	100	- Mansa-Bhatinda (53 km). Doubling completed and commissioned. - Revised Estimate containing MSZ-BTI doubling and Material modification of RMN-SSZ new BG Line approved by Rly. Bd. on 06.03.2026 for a cost of Rs.1330.83 Cr. - The project has been declared as Special Railway Project - The L-section & ESPs of stations have been prepared and are HQ/K.gate. GADs of Bridges/RUBs are under preparation.
8	Ambala Cantt - Dhapper (22.45 km) (Phase-I), With New Mm Of Dhapper – Chandigarh (22.71 km)	338.54	0.00	Work completed and commissioned.
9	Kathua-Madhopur Punjab - Doubling Across Ravi Bridge (2.5 km)	162.10	1	Work completed and commissioned
10	Kathua - Madhopur - Doubling Across Br. No. 16, 18 And 19	35.39	-	- Bridge 16, 18 and 19 were completed and commissioned on 15.03.2022. - Recommended for deletion from IRPSM on 29.09.2023. Deletion from IRPSM is still pending.
11	Meerut - Muzaffarnagar - Patch Doubling (55.47 km)	377.44	0.00	Work completed and commissioned.
12	Haridwar - Laksar (27.03 km)	624.42	2	Work completed and commissioned.
13	Anand Vihar - Tilak Bridge - 3rd and 4th Line	586.36	350	4.4 km commissioned till date - Blanketing, major, minor bridges, and Important Bridge except pway work and station building work in progress TDC : Jun'28
14	Alam Nagar - Utretia (20 km)	337.92	0.00	Work completed and commissioned.

15	Muzaffar Nagar-Tapri (52 km)	525.00	1	Work completed and commissioned.
16	Barabanki-Akbarpur (161 km)	1200.00	80	Work completed and commissioned.
17	Janghai-Pratapgarh-Amethi (87 km)	721.72	100	- Amethi – Antu (14km) commissioned on 02.04.2022. - Antu-Pratapgarh (22km) was commissioned on 02/03/2023. - Pratapgarh - Gaura : Commissioned on Apr'25 - Gaura-Suwansa :Commissioned Jun'26 - Suwansa-Janghai : Commissioned on Jun'26
18	Jaunpur-Tanda (77.25 km)	415.50	8	Work completed and commissioned.
19	Delhi-Shamli-Tapri Incl SRE ByPass (175 km)	1500.00	0.00	Project kept in abeyance vide Railway Board letter no. 2019/W-1/Genl./Budget/1 dated 24.09.2019
20	Ludhiana-Mullanpur (21 km)	234.78	28.73	- Baddowal-Ludhiana : Work in progress. TDC Feb'27
21	Barabanki-Malhaur 3rd& 4th Line (32.84 km)	407.05	70	- Malhaur and Barabanki yard commissioned. - Malhaur-Barabanki (32 km) : Work in progress. TDC-Aug'26
22	Varanasi-Pt. Deen Dayal Upadhyaya multitracking (15 Km)	2642.27	100	- Work in progress TDC : Oct'29
23	Ludhiana-Kila Raipur (19 km) with freight line at gill station.	30.00	75.45	- Ludhiana -Gill : TDC Feb'27 - Gill-Kila Raipur : TDC Feb'27
24	Jaunpur Jn- Jaunpur city - chord line (2.2 km)	106.32	0.50	Work completed and commissioned on 27.10.2023.
25	Phaphamau- Unchahar doubling (72.27 km)	899.285	50.10	EPC tender under preparation.
26	Amritsar-Chheharta (7 km)	30.91	-	Work completed and commissioned.

27	Bareilly-Chandausi-Aligarh (167.74 km)	2226.86	0.00	Observations received from HQ/K.Gate during checking of Detailed Estimate (DE). FIRR and EIRR needs to be updated as per latest updated cost. Compliance of HQ/K.Gate and updation of FIRR and EIRR is under process in the office of Dy.CE/C-II/SERD.
28	Varanasi-Moradabad bypassing Lucknow, with fly-over at Unnao	2500	0.00	Work is in the planning stage. Concept plan approved by NR-HQ. Tender awarded for final location survey and preparation of DPR.
29	Asthal Bohar-Rewari (75.20 km) (Umbrella work PB#57/2019-20/NR)	752.00	0.00	Kept in Abeyance vide Railway Board letter dated 15.03.2021
30	Moradabad-Chandausi (44 km) (Umbrella work PB#57/2019-20/NR)	440.00	0.00	Chandausi Doubling (44 km) of sanctioned by Rly board vide letter no 2016/W-I/genl/PWP/2017-18 dated 24.08.18. FLS work done by /dy. CE/S&C unit. LOA of survey work issued on 03.02.20. Field survey completed. Processing of Drone Data completed. Alignment finalized. Yard Plans approved. Alignment and L-section approved. Estimate along with traffic projection prepared and vetted by FA&CAO on 11.12.2020. DPR prepared sent for approval of CA on 22.12.2020. Work kept in abeyance.
31	Panipat-Rohtak (71.4 km) (Umbrella work PB#57/2019-20/NR)	714.00	0.00	FLS completed in Dec '20 and the report was sent to the Railway Board. Railway Board has been requested for de-freezing of this doubling.
32	Connectivity between Palwal (IR) & New Prithala (WDFC) (3.5 km) (Umbrella work PB#57/2019-20/NR)	97.97	3	Work completed and Commissioned on 12.02.2025.
33	Ferozepur-Bathinda & Jakhal-Hisar (168.80 km) (Umbrella work PB#57/2019-20/NR)	1688.00	0.00	work has been kept in abeyance

34	Doubling between Jaunpur Jn.-Zafarabad (6 km)	177.00	80	- Survey work completed, Land acquisition work in progress, 20A published and 20E is in progress. TDC : Mar'28
35	Construction of 3rd line between varanasi-Shivpur (5.83 km)	76.34	40	- Detailed Estimated sanctioned. - Additional land of 1.54 Ha is required. - Tender planning is in process.
36	Bye pass line between Didarganj Road/Khanja Halt (NER) to Bilwai (NR) to avoid reversal at Shahganj Jn (DL) 5.7km	137.12	40	- Survey works complete, land acquisition work in progress.. TDC : Mar'27
37	Chord line connecting Mufti ganj (NER)- Jaunpur-Mahgawan by passing Jaunpur Jn (DL) 1.5 km	75.58	20	- Survey work completed, Land acquisition work in progress. Tentative TDC : Jan'27
38	Bye pass line at Ayodhya Dham (1.5 km)	56.28	20	- New work sanctioned in 23-24. Work in progress. - TDC: Dec'26
39	Chipyana Buzurg-Ghaziabad (Multi Tracking)	34.29	-	- TDC : Dec'26 (Engineering work will be completed).
40	Northern Railway - Bypass/Chord line at Ayodhya Cantt. (between Salarpur-Masodha) (6 km) (PB#34/CR/2023-24)	97.34	25	- New work sanctioned in 23-24. Work in progress. - TDC : Not Fixed
41	Northern Railway- Y-connection at Garhi Harsaru to avoid reversal at Garshi Harsaru (2.5 km) (PB#34/CR/2024-25)	54.07	28	DELHI - REWARI SECTION : TDC- Dec'26
42	Northern Railway- Chord Line between Alal-Himmatana (12.52 km) (PB#34/CR/2023-24)	174	73	- Land acquisition (20 Ha) in progress under special railway project Act 1989 TDC -Mar'27
43	Northern Railway- 3rd line between Dilkusha- Malhar (8.20 km) (PB#34/CR/2023-24)	160	50	- New work sanctioned on 24-25. Work in progress. TDC : Dec'27

44	Northern Railway- Chord line between Bishanpura Haryana- Jind City (5.21 km) (PB#34/CR/2023-24)	76.87	5	- New work sanctioned on 24-25. Work in progress. - Delhi- Jind section - Dec'26
45	Northern Railway- 3rd line between Delhi Kishanganj- Shakurbasti (7.24 km) (PB#34/CR/2023-24)	-	30	- New work sanctioned on 24-25. Work in progress. TDC- Apr'28
46	Delhi - Ambala 3rd & 4th line (194 Km)	5471	-	New work sanctioned on 25-26. Work in progress.
47	Ghaziabad - Sitapur 3rd & 4th line (403 Km) (Item#94/NR/2025-26)	1340	0.0001-	New work sanctioned on 26-27.