

Safety Action Plan

Deptt/Item	Unit	Scope	Target 2021-22	Cumulative Progress upto Dec'21	% Prop. Completed	Progress 2020-21
Engineering						
Overdue CTR (In kms) (Primary+Secondary)	kms	1130	467.5	368	112	597
Overdue TRR (In kms) (Primary+Secondary)	kms	1435	660	516	113	885
Overdue TSR (In kms) (Primary+Secondary)	kms	825	275	220	110	308
Overdue TFR	kms	1745	830	587	99	1214
Overdue TWR	kms	117	70	26	58	68
Turnout Renewal	kms	1764	689	429	90	619
Provision of Thick Web Switches	Nos.	1844	700	317	66	234
Deep Screening	kms	4988	800	567	98	709
Tie Tamping	Tkm	6000	6000	4712	105	6003
Vehicular USFD Testing	kms	46624	46624	36344	103	49733
Elmn of MLC	Nos	671	110	39	43	120

Safety Action Plan

Deptt/Item	Unit	Scope	Target 2021-22	Cumulative Progress upto Dec'21	% Prop. cmltd	Progress 2020-21
S&T						
Replacement of overaged signalling						
Mechanical Lever frames	Nos	130	58	10	23	12
Other Signalling Gears (PI/EI/RRI)	Nos	32	7	12	228	23
Interlocking of MLC						
>=50000 TVU's	Nos	12	12	3	33	46
<50000 TVU's	Nos	-	-	4	-	15
Provision of BPAC	B/S	21	25	46	245	64
Provision of Fire alarm in Relay Room	Nos	299	299	42	18.7	99
Rolling Stock						
Provision of Smoke detection system in coaches	Nos	2080	350	272	104	282